RASTA
CENTER FOR ROAD TECHNOLOGY

BRUHAT BANGALORE MAHANAGARA PALIKE
INSPECTION REPORT

Sl.No	Item	Description
1	Name of Work	Improvements to Size stone masonry (SSM) Drains from Amruthahalli Govt.School to Eshwara Temple, Amruthalli in Ward.No.7 Byatarayanapura Sl. No. 51
2	Estimate Cost	27.00 Lakhs
3	Administrative Approval No and Date	BBMP/JC/YNK.ZONE/AA/938 (A)/2013-14, dt.24.03.2014
4	Technical sanction No. and Date	BBMP/SE/YNK.ZONE/TS/281/2013-14, dt.22.02.2014
5	Job Code No. and P Code No.	007-14-000113, P-2178
6	Tender Direct Entrested to KRIDL	KRIDL
7	If Tender, Tender Notification No. Date and Publication in daily news Paper	-
8	Tender Approved Details	-
9	Work Order No and Date	EE/BTP/KRIDL/WO/05/2014-15, Dt.22.05.2014
10	Stipulation time of Completion	90 Days
11	Actual Date of Commencement	Data Not available
12	Actual Date of Completion	26.05.2014
13	Delay if Any	-
14	Reason if Any	-
15	Payment made till date	-
16	BR NO. and Date	80, Dt.31.05.2014
17	Status of work	Completed
18	Photograph verfied	Yes
19	Date of Inspection	09.12.15
20	MB No. and Page No.	1920 page no 191938
21	Test Result	--
22	Section Officer	Basavaraju
23	Sub Division Officer	K.P.Neelakantaiah

bservation	- -
Work Quality	Satisfactory
Comments	The work is carried out by the Contractor satisfactorily.

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Dr. Krishnamurthy 6/11/16
Professor - PG Studies
RASTA Centre for Road Technology
VOLVO Construction Equipment Campus
Phase I, Peenya Industrial Area
Bangalore – 560 058, India